BRIDGE INVENTORY LIST

GRANT COUNTY

Str No	Owner Custodian	Main Material	Main Design	Length (meters)	Length (ft)	Width (meters)	Width (ft)	Year Built	year recon	Open/Posted/Closed (41)	posting	suff rate	location	sub rating	sup rating	culv rating	scour crit	adt total	fcins preq	bypass len	dk rating	deficiency
26011040	2 County Hwy Agency	Continuous	01 Slab	10.972	36.0	8.138	26.7	1948	-1	A Open, no restriction	5	78.8	14.6W & 0.5N MARVIN	5	7	N	U	95	N	3.218694	7	
26018060	2 County Hwy Agency	1 Concrete	02 Stringer/Girder	9.753	32.0	6.706	22.0	1930	-1	P Posted for load	2	48.7	13.9W & 1.5S MARVIN	4	5	N	U	52	N	3.218694	5	S
26019100	2 County Hwy Agency	Continuous	01 Slab	16.367	53.7	8.138	26.7	1948	-1	A Open, no restriction	5	88.8	13.8W & 5.5S MARVIN	6	6	N	8	52	N	3.218694	5	
26022120	2 County Hwy Agency	Continuous	19 Culvert	7.498	24.6	0	0.0	1992	-1	A Open, no restriction	5	89.0	3N & 12.8W S SHORE	N	N	5	8	52	N	3.218694	N	
26023120	2 County Hwy Agency	Concrete	04 Tee Beam	24.749	81.2	10.516	34.5	1992	-1	A Open, no restriction	5	99.0	3N & 12.7W S SHORE	7	8	N	8	52	N	3.218694	7	
26026090	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	9.144	30.0	7.315	24.0	1958	1980	P Posted for load	0	49.2	13.1W & 4.5S MARVIN	5	6	N	U	45	N	3.218694	6	S
26030032	2 County Hwy Agency	Concrete	04 Tee Beam	10.668	35.0	9.51	31.2	1996	-1	A Open, no restriction	5	97.0	12.5W & 1.5N MARVIN	7	8	N	U	25	N	3.218694	7	
26030067	2 County Hwy Agency	3 Steel	02 Stringer/Girder	8.839	29.0	7.315	24.0	1935	1962	P Posted for load	1	40.3	2S & 12.5W MARVIN	4	5	N	U	107	N	3.218694	6	S
26030087	2 County Hwy Agency	Concrete	04 Tee Beam	20.1677017	66.2	9.34730148	30.7	2004	-1	A Open, no restriction	5	98.0	12.5W & 4.0S MARVIN	7	8	N	8	25	N	3.218694	7	
26030103	2 County Hwy Agency	Concrete	04 Tee Beam	18.6802788	61.3	9.348216	30.7	2004	-1	A Open, no restriction	5	98.0	6.0S & 12.5W MARVIN	7	7	N	8	12	N	3.218694	7	
26031030	2 County Hwy Agency	Concrete	04 Tee Beam	17.1197014	56.2	8.2296	27.0	2008	-1	A Open, no restriction	5	100.0	12.6W & 1.5N MARVIN	7	8	N	8	35	N	3.218694	7	
26032070	2 County Hwy Agency	1 Concrete	22 Channel Beam	24.688	81.0	9.754	32.0	1970	-1	A Open, no restriction	5	78.8	2.5S & 12.2W MARVIN	5	5	N	8	107	N	3.218694	6	
26032080	2 County Hwy Agency	Concrete	04 Tee Beam	17.1197014	56.2	8.2296	27.0	2010	-1	A Open, no restriction	5	100.0	12.5W & 3.5S MARVIN	7	8	N	8	52	N	3.218694	7	
26035100	2 County Hwy Agency	3 Steel	02 Stringer/Girder	26.212	86.0	6.858	22.5	1932	-1	B Posting Recommended	5	61.4	12.2W & 5.5S MARVIN	5	5	N	8	52	N	3.218694	5	
26040027	2 County Hwy Agency	3 Steel	02 Stringer/Girder	10.363	34.0	7.315	24.0	1936	1965	P Posted for load	0	48.2	11.7W & 1.8N MARVIN	6	5	N	U	25	N	3.218694	6	S
26050024	2 County Hwy Agency	Concrete	02 Stringer/Girder	8.229	27.0	6.919	22.7	2000	-1	A Open, no restriction	5	99.0	10.7W & 2.1N MARVIN	7	8	N	U	25	N	3.218694	7	
26050088	2 County Hwy Agency	3 Steel	02 Stringer/Girder	24.384	80.0	5.944	19.5	1936	-1	P Posted for load	0	47.0	10.7W & 4.3S MARVIN	4	4	N	U	20	N	3.218694	6	S
26055040	2 County Hwy Agency	Continuous	19 Culvert	9.906	32.5	9.053	29.7	1931	-1	A Open, no restriction	5	89.8	10.2W & 0.5N MARVIN	N	N	7	8	52	N	3.218694	N	
26056020	2 County Hwy Agency	1 Concrete	22 Channel Beam	7.62	25.0	7.772	25.5	1956	-1	P Posted for load	2	65.0	10.1W & 2.5N MARVIN	5	5	N	U	52	N	3.218694	7	
26060084	2 County Hwy Agency	Continuous	19 Culvert	7.559	24.8	0	0.0	1939	-1	A Open, no restriction	5	89.4	3.6N CODINGTON LINE	N	N	7	8	2388	N	3.218694	N	
26060089	2 County Hwy Agency	Continuous	19 Culvert	6.339	20.8	0	0.0	1940	-1	A Open, no restriction	5	81.3	3.1N CODINGTON LINE	N	N	5	8	2500	N	3.218694	N	
26070081	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	7.55904	24.8	7.62	25.0	1960	-1	A Open, no restriction	5	75.2	3.1 MI S & 8 W OF MARVIN	5	5	N	U	35	N	3.218688	6	
26090071	2 County Hwy Agency	Continuous	19 Culvert	6.797	22.3	8.992	29.5	1936	1980	A Open, no restriction	5	89.8	6.7W & 2.6S MARVIN	N	N	6	8	35	N	6.437388	N	
26155047	2 County Hwy Agency	3 Steel	02 Stringer/Girder	87.477	286.9	8.23	27.0	1940	-1	A Open, no restriction	5	86.4	MAIN STREET MARVIN	6	6	N	N	125	N	1.609347	6	
26169010	2 County Hwy Agency	Continuous	19 Culvert	6.4	21.0	0	0.0	1941	-1	A Open, no restriction	5	89.7	1.2E & 3.5N MARVIN	N	N	7	8	130	N	9.656082	N	
26170008	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	11.76528	38.6	7.40664	24.3	1930	1985	P Posted for load	0	47.5	1.3E & 3.7N MARVIN	6	5	N	U	54	N	3.218694	6	S
26190004	2 County Hwy Agency	3 Steel	19 Culvert	12.4968	41.0	0	0.0	2009	-1	A Open, no restriction	5	100.0	3.3E & 4.1N MARVIN	N	N	7	8	20	N	3.218694	N	
26190016	2 County Hwy Agency	3 Steel	19 Culvert	7.9248	26.0	0	0.0	2009	-1	A Open, no restriction	5	100.0	3.3E & 2.9N MARVIN	N	N	7	8	25	N	3.218694	N	
26199000	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	7.406	24.3	7.315	24.0	1958	-1	P Posted for load	1	42.0	4.2E & 4.5N MARVIN	4	6	N	U	52	N	3.218694	6	S
26200011	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2012	-1	A Open, no restriction	5	100.0	4.3E & 3.4N MARVIN	7	8	N	U	25	N	3.218694	7	
26200043	2 County Hwy Agency	3 Steel	02 Stringer/Girder	9.448	31.0	7.346	24.1	1930	1965	P Posted for load	1	52.7	4.3E & 0.2N MARVIN	5	5	N	U	25	N	3.218694	7	
26201010	2 County Hwy Agency	Concrete	02 Stringer/Girder	10.668	35.0	9.479	31.1	1998	-1	A Open, no restriction	5	97.0	3.5N & 4.5E MARVIN	6	8	N	U	52	N	3.218694	7	
26205100	2 County Hwy Agency	Continuous	19 Culvert	7.924	26.0	9.754	32.0	1930	1970	A Open, no restriction	5	89.8	4.8E & 5.5S MARVIN	N	N	7	8	52	N	3.218694	N	
26210006	2 County Hwy Agency	Continuous	19 Culvert	8.737701	28.7	0	0.0	2005	-1	A Open, no restriction	5	100.0	5.5E & 4.0N MARVIN	N	N	8	8	25	N	4.828032	N	
26210043	2 County Hwy Agency	1 Concrete	19 Culvert	7.784	25.5	0	0.0	2001	-1	A Open, no restriction	5	100.0	5.3E & 0.2N MARVIN	N	N	8	8	95	N	3.218694	N	
26210071	2 County Hwy Agency	3 Steel	02 Stringer/Girder	8.229	27.0	5.639	18.5	1925	1955	P Posted for load	0	35.7	5.3E & 2.6S MARVIN	5	5	N	U	35	N	3.218694	6	S
26215000	2 County Hwy Agency	Concrete	04 Tee Beam	7.52856	24.7	8.26008	27.1	2007	-1	A Open, no restriction	5	100.0	5.8E & 4.5N MARVIN	7	8	N	U	35	N	3.218694	7	
26220049	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.363	34.0	7.346	24.1	1926	1965	P Posted for load	0	57.5	7W & 2.1N MILBANK	6	6	N	U	25	N	3.218694	6	S
26220070	2 County Hwy Agency	Continuous	19 Culvert	6.29930162	20.7	0	0.0	2008	-1	A Open, no restriction	5	100.0	0.5 MI N. OF TWIN BROOKS	N	N	8	8	100	N	3.218688	N	
26221050	2 County Hwy Agency	Continuous	01 Slab	15.849	52.0	6.218	20.4	1926	-1	A Open, no restriction	5	76.8	6.9W & 2N MILBANK	5	6	N	U	100	N	3.218694	6	
26225050	2 County Hwy Agency	Continuous	01 Slab	15.849	52.0	5.852	19.2	1926	-1	P Posted for load	2	70.0	6.5W & 2N MILBANK	6	6	N	U	100	N	3.218694	5	F
26230048	2 County Hwy Agency	1 Concrete	22 Channel Beam	10.972	36.0	9.754	32.0	1961	-1	A Open, no restriction	5	48.6	1E & 3.2N TWIN BROOKS	3	5	N	U	332	N	3.218694	7	S
26230068	2 County Hwy Agency	Concrete	04 Tee Beam	12.192	40.0	9.418	30.9	1973	-1	A Open, no restriction	5	89.7	1E & 1.2N TWIN BROOKS	6	8	N	U	341	N	3.218694	7	
26230091	2 County Hwy Agency	Concrete	04 Tee Beam	7.83336	25.7	10.60704	34.8	2006	-1	A Open, no restriction	5	99.9	6W & 2.1S MILBANK	7	8	N	U	341	N	3.218688	7	
26230106	2 County Hwy Agency	Continuous	19 Culvert	6.858	22.5	0	0.0	1950	1964	A Open, no restriction	5	92.7	3.5S US 12	N	N	6	8	445	N	3.218694	N	
26230116	2 County Hwy Agency	3 Steel	02 Stringer/Girder	9.753	32.0	9.235	30.3	1930	1964	P Posted for load	1	48.7	3.4N SD 20	6	5	N	U	486	N	3.218694	7	S
26230218	2 County Hwy Agency	Continuous	19 Culvert	6.299	20.7	0	0.0	2000	-1	A Open, no restriction	5	100.0	6.8S SD 20	N	N	8	8	184	N	3.218694	N	
26232100	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	4.8W & 3.0S MILBANK	7	8	N	U	35	N	3.218694	7	
26240068	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.668	35.0	7.407	24.3	1942	1965	P Posted for load	0	53.5	5W & 0.2N MILBANK	6	6	N	U	25	N	3.218694	6	S
26240091	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2007	-1	A Open, no restriction	5	100.0	5W & 2.1S MILBANK	7	8	N	8	20	N	3.218694	7	
26240120	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2012	-1	A Open, no restriction	5	100.0	5W & 5S MILBANK	7	8	N	U	25	N	3.218694	7	
26240191	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.363	34.0	6.187	20.3	1936	1970	P Posted for load	0	57.5	1E & 0.1S STRANDBURG	6	6	N	U	25	N	3.218694	6	S
26243190	2 County Hwy Agency	Continuous	19 Culvert	6.3	20.7	0	0.0	2000	-1	A Open, no restriction	5	99.9	0.3N & 1.3E STRANDBURG	N	N	8	8	250	N	6.437388	N	
26245140	2 County Hwy Agency	7 Wood or Timber	01 Slab	7.3152	24.0	7.40664	24.3	1901	-1	A Open, no restriction	5	88.8	2.5E & 6.0S TWIN BROOKS	6	6	N	U	35	N	3.218688	6	
26246090	2 County Hwy Agency	Concrete	04 Tee Beam	10.8204	35.5	9.4488	31.0	2003	-1	A Open, no restriction	5	100.0	2.6E & 1.0S TWIN BROOKS	7	8	N	U	52	N	4.828032	7	
26249010	2 County Hwy Agency	Concrete	04 Tee Beam	10.85088	35.6	9.41832	30.9	2001	-1	A Open, no restriction	5	100.0	6N & 4W MILBANK	7	8	N	U	52	N	3.218694	7	

Str No	Owner Custodian	Main Material	Main Design	Length (meters)	Length (ft)	Width (meters)	Width (ft)	Year Built	year recon	Open/Posted/ Closed (41)	posting	suff rate	location	sub rating	sup rating	culv rating	scour crit	adt total	fcins preq	bypass len	dk rating	deficiency
26250005	2 County Hwy Agency	Concrete	04 Tee Beam	13.89888	45.6	9.41832	30.9	2002	-1	A Open, no restriction	5	100.0	4W & 6.5N MILBANK	7	8	N	U	52	N	3.218694	7	
26250040	2 County Hwy Agency	Continuous	19 Culvert	8.656321	28.4	0	0.0	2006	-1	A Open, no restriction	5	100.0	3.0N & 4.0W MILBANK	N	N	8	8	65	N	3.218694	N	
26250066	2 County Hwy Agency	3 Steel	02 Stringer/Girder	18.288	60.0	8.382	27.5	1936	1960	P Posted for load	4	75.6	4W & 0.4N MILBANK	6	6	N	U	52	N	3.218694	7	
26250089	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.668	35.0	7.376	24.2	1926	-1	P Posted for load	0	51.3	4W & 1.9S MILBANK	6	6	N	U	15	N	3.218694	6	S
26250116	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2013	-1	A Open, no restriction	5	100.0	4W & 4.6S MILBANK	7	8	N	8	20	N	3.218694	7	
26250133	2 County Hwy Agency	Concrete	04 Tee Beam	10.85088	35.6	8.29056	27.2	2002	-1	A Open, no restriction	5	100.0	2E & 5.7N STRANDBURG	7	8	N	U	25	N	3.218694	7	
26250138	2 County Hwy Agency	7 Wood or Timber	01 Slab	7.43712	24.4	7.34568	24.1	1901	-1	P Posted for load	3	69.4	3.0E & 5.8S TWIN BROOKS	5	5	N	U	25	N	3.218688	5	
26250238	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.972	36.0	5.791	19.0	1933	1970	P Posted for load	0	50.6	2E & 4.8S STRANDBURG	6	5	N	U	25	N	3.218694	6	
26252130	2 County Hwy Agency	Concrete	02 Stringer/Girder	10.668	35.0	9.418	30.9	2000	-1	A Open, no restriction	5	95.0	4E & 2.5N STOCKHOLM	7	8	N	U	70	N	3.218694	7	
26258080	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2006	-1	A Open, no restriction	5	100.0	3.2W & 1.0S MILBANK	7	8	N	U	52	N	3.218694	7	
26260039	2 County Hwy Agency	Concrete	04 Tee Beam	10.667	35.0	6.919	22.7	2000	-1	A Open, no restriction	5	99.0	3W & 3.1N MILBANK	7	8	N	U	20	N	3.218694	7	
26260067	2 County Hwy Agency	Concrete	04 Tee Beam	20.1677017	66.2	9.397899	30.8	2008	-1	A Open, no restriction	5	100.0	3W & 0.3N MILBANK	7	8	N	8	20	N	3.218694	7	
26260079	2 County Hwy Agency	3 Steel	02 Stringer/Girder	16.154	53.0	8.291	27.2	1965	-1	P Posted for load	4	59.7	3W & 0.9S MILBANK	5	5	N	U	75	N	3.218694	6	
26260112	2 County Hwy Agency	Continuous	19 Culvert	6.339	20.8	7.772	25.5	1938	-1	A Open, no restriction	5	91.8	4S & 3W MILBANK	N	N	7	8	100	N	3.218694	N	
26260124	2 County Hwy Agency	Continuous	19 Culvert	6.858	22.5	7.925	26.0	1938	-1	A Open, no restriction	5	89.8	3W & 5.4S MILBANK	N	N	7	8	100	N	3.218694	N	
26260132	2 County Hwy Agency	1 Concrete	22 Channel Beam	9.448	31.0	9.571	31.4	1965	-1	P Posted for load	2	52.4	3E & 5.8N STRANDBURG	4	5	N	U	100	N	3.218694	7	S
26263130	2 County Hwy Agency	Concrete	04 Tee Beam	13.89888	45.6	9.41832	30.9	2002	-1	A Open, no restriction	5	100.0	5E & 2.5N STOCKHOLM	7	8	N	U	52	N	3.218694	7	
26265080	2 County Hwy Agency	Concrete	04 Tee Beam	12.40536	40.7	8.26008	27.1	2006	-1	A Open, no restriction	5	100.0	2.5W & 1.0S MILBANK	7	8	N	U	52	N	3.218694	7	
26269110	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	9.4488	31.0	2012	-1	A Open, no restriction	5	100.0	2.1W & 3S MILBANK	7	8	N	U	52	N	3.218694	7	
26270037	2 County Hwy Agency	Continuous	19 Culvert	14.0015974	45.9	0	0.0	2010	-1	A Open, no restriction	5	100.0	3.3N & 2W MILBANK	N	N	8	8	20	N	3.218694	N	
26270068	2 County Hwy Agency	Continuous	19 Culvert	13.542	44.4	0	0.0	1999	-1	A Open, no restriction	5	100.0	2W MILBANK	N	N	8	8	25	N	3.218694	N	
26270109	2 County Hwy Agency	1 Concrete	01 Slab	8.534	28.0	6.919	22.7	2000	-1	A Open, no restriction	5	96.0	2W & 3.9S MILBANK	7	8	N	U	20	N	1.609347	7	
26270121	2 County Hwy Agency	7 Wood or Timber	01 Slab	7.22376	23.7	5.4864	18.0	1901	-1	A Open, no restriction	5	77.8	2.0W & 5.1S MILBANK	5	6	N	U	20	N	3.218688	6	F
26270123	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	9.144	30.0	5.486	18.0	1920	1960	P Posted for load	1	60.6	2W & 5.3S MILBANK	6	6	N	U	10	N	1.609347	6	F
26270185	2 County Hwy Agency	Continuous	19 Culvert	6.4	21.0	0	0.0	1931	-1	A Open, no restriction	5	89.8	4E & 0.5N STRANDBURG	N	N	7	8	137	N	3.218694	N	
26270221	2 County Hwy Agency	Continuous	19 Culvert	6.797	22.3	9.54	31.3	1930	-1	A Open, no restriction	5	74.8	4E & 3.1S STRANDBURG	N	N	5	8	27	N	3.218694	N	
26270237	2 County Hwy Agency	3 Steel	02 Stringer/Girder	15.849	52.0	8.352	27.4	1925	-1	P Posted for load	3	46.5	4.8S LABOLT	4	4	N	U	34	N	3.218694	6	S
26271080	2 County Hwy Agency	3 Steel	02 Stringer/Girder	9.448	31.0	7.01	23.0	1925	-1	P Posted for load	1	40.0	1.9W & 1S MILBANK	4	6	N	U	35	N	3.218694	6	S
26275105	2 County Hwy Agency	Concrete	04 Tee Beam	12.25296	40.2	8.2296	27.0	2004	-1	A Open, no restriction	5	100.0	1.5W & 3.5S MILBANK	7	8	N	U	20	N	1.609347	7	
26275121	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	15.941	52.3	7.346	24.1	1927	1989	P Posted for load	0	48.4	1.5W & 5.1S MILBANK	6	5	N	U	20	N	1.609347	6	S
26277230	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	11.887	39.0	7.376	24.2	1940	1960	P Posted for load	0	47.3	4.7E & 4S STRANDBURG	5	6	N	U	26	N	3.218694	6	S
26280010	2 County Hwy Agency	3 Steel	02 Stringer/Girder	18.8976	62.0	7.407	24.3	1936	-1	P Posted for load	4	76.9	6N & 1W MILBANK	6	6	N	U	52	N	3.218694	6	
26280034	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	12.192	40.0	7.346	24.1	1958	-1	P Posted for load	0	40.0	1W & 3.6N MILBANK	6	4	N	U	20	N	3.218694	7	S
26280068	2 County Hwy Agency	Concrete	04 Tee Beam	9.144	30.0	7.071	23.2	1989	-1	A Open, no restriction	5	96.0	1W & 0.2N MILBANK	7	8	N	U	30	N	3.218694	7	
26280076	2 County Hwy Agency	Concrete	04 Tee Beam	12.192	40.0	7.071	23.2	2000	-1	A Open, no restriction	5	99.0	1W & 0.6S MILBANK	7	8	N	U	30	N	3.218694	7	
26280108	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2007	-1	A Open, no restriction	5	100.0	1W & 3.8S MILBANK	7	8	N	8	35	N	3.218694	7	
26280119	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2013	-1	A Open, no restriction	5	100.0	1W & 4.9S MILBANK	7	8	N	8	70	N	3.218694	7	
26280141	2 County Hwy Agency	3 Steel	02 Stringer/Girder	7.924	26.0	7.315	24.0	1965	-1	A Open, no restriction	5	69.2	5W & 4.9N ALBEE	5	5	N	U	18	N	3.218694	7	
26280181	2 County Hwy Agency	Concrete	04 Tee Beam	10.668	35.0	8.26008	27.1	2004	-1	A Open, no restriction	5	100.0	5.0W & 0.9N ALBEE	7	8	N	U	25	N	3.218694	7	
26281180	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.942	35.9	6.248	20.5	1991	-1	P Posted for load	0	48.0	1.1E & 1N LABOLT	5	5	N	U	10	N	3.218694	7	S
26281221	2 County Hwy Agency	3 Steel	02 Stringer/Girder	52.425	172.0	6.858	22.5	1936	-1	A Open, no restriction	5	60.7	4.2W & 0.5S REVILLO	6	5	N	U	52	N	8.046735	6	
26283110	2 County Hwy Agency	Concrete	04 Tee Beam	13.716	45.0	9.479	31.1	1974	-1	A Open, no restriction	5	78.8	0.7W & 4S MILBANK	5	8	N	U	52	N	6.437388	7	
26284070	2 County Hwy Agency	Concrete	04 Tee Beam	19.812	65.0	10.607	34.8	1984	-1	A Open, no restriction	5	89.7	0.6W MILBANK	6	8	N	U	450	N	1.609347	6	
26291160	2 County Hwy Agency	Concrete	04 Tee Beam	12.40536	40.7	8.26008	27.1	2006	-1	A Open, no restriction	5	100.0	3.9W & 3.0N ALBEE	7	8	N	U	35	N	4.828041	7	
26292069	Age	Concrete	04 Tee Beam	10.515	34.5	5.883	19.3	1990	-1	A Open, no restriction	5	70.8	EASTMAN AVE. MILBANK	6	8	N	U	200	N	1.609347	7	F
26293210	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	16.154	53.0	5.669	18.6	1930	-1	P Posted for load	0	38.9	3.7W & 2S ALBEE	6	4	N	U	52	N	6.437388	6	S
26296020	2 County Hwy Agency	Concrete	04 Tee Beam	27.432	90.0	8.169	26.8	1965	-1	A Open, no restriction	5	78.8	0.6E & 5N MILBANK	5	7	N	U	52	N	3.218694	7	
26299140	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2007	-1	A Open, no restriction	5	100.0	0.9E & 7S MILBANK	7	8	N	U	35	N	6.437388	7	
26300047	2 County Hwy Agency	Concrete	04 Tee Beam	12.405	40.7	7.132	23.4	1996	-1	A Open, no restriction	5	99.0	1E & 2.3N MILBANK	7	8	N	U	52	N	3.218694	7	
26300064	2 County Hwy Agency	Concrete	04 Tee Beam	21.7444324	71.3	9.348216	30.7	2003	-1	A Open, no restriction	5	95.0	1E & 0.6N MILBANK	7	8	N	8	40	N	4.828041	7	
26300108	2 County Hwy Agency	Concrete	04 Tee Beam	20.1677017	66.2	8.2296	27.0	2010	-1	A Open, no restriction	5	100.0	3.8S & 1E MILBANK	7	8	N	8	52	N	3.218694	7	
26300138	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	3.0W & 5.2N ALBEE	7	8	N	U	35	N	3.218688	7	
26300149	2 County Hwy Agency	Concrete	04 Tee Beam	12.40536	40.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	3.0W & 4.1N ALBEE	7	8	N	U	35	N	3.218694	7	
26300172	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	3.0W & 1.8N ALBEE	7	8	N	U	35	N	3.218694	7	
26300202	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.668	35.0	7.346	24.1	1965	-1	P Posted for load	0	41.0	3W & 1.2S ALBEE	5	4	N	U	35	N	6.437388	6	S
26301024	2 County Hwy Agency	1 Concrete	22 Channel Beam	9.4488	31.0	6.73608	22.1	1993	-1	A Open, no restriction	5	90.3	4.7N & 1.1E MILBANK	6	7	N	U	52	N	3.218688	6	
26308061	2 County Hwy Agency	Concrete	04 Tee Beam	13.898	45.6	7.071	23.2	1992	-1	A Open, no restriction	5	96.0	1.8E & 0.9N MILBANK	6	8	N	U	35	N	3.218694	7	
26309029	2 County Hwy Agency	4 Steel Continuous	02 Stringer/Girder	44.5	146.0	9.296	30.5	1966	-1	A Open, no restriction	5	73.2	0.5S & 6.5W BIG STONE	5	6	N	8	44	N	3.218694	4	S

Str No	Owner Custodian	Main Material	Main Design	Length (meters)	Length (ft)	Width (meters)	Width (ft)	Year Built	year recon	Open/Posted/ Closed (41)	posting	suff rate	location	sub rating	sup rating	culv rating	scour crit	adt total	fcins preq	bypass len	dk rating	deficiency
26310031	2 County Hwy Agency	3 Steel	02 Stringer/Girder	19.507	64.0	6.858	22.5	1936	-1	P Posted for load	1	44.5	4N & 2E MILBANK	6	5	N	U	40	N	3.218694	5	S
26310047	2 County Hwy Agency	Concrete	04 Tee Beam	12.435	40.8	9.54	31.3	1993	-1	A Open, no restriction	5	97.0	2.0E & 2.3N OF MILBANK	7	8	N	U	65	N	3.218694	7	
26310056	2 County Hwy Agency	3 Steel	02 Stringer/Girder	9.448	31.0	9.174	30.1	1938	1965	P Posted for load	4	62.2	1N & 1.5E MILBANK	6	5	N	U	35	N	3.218694	7	
26310105	2 County Hwy Agency	3 Steel	02 Stringer/Girder	15.849	52.0	8.382	27.5	1966	-1	P Posted for load	4	56.5	3.5S & 2E MILBANK	6	5	N	U	35	N	3.218694	6	
26310139	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	9.4488	31.0	2002	-1	A Open, no restriction	5	100.0	7S & 2E MILBANK	7	8	N	U	52	N	3.218694	7	
26310149	2 County Hwy Agency	1 Concrete	22 Channel Beam	9.448	31.0	9.723	31.9	1969	-1	A Open, no restriction	5	78.8	2W & 4.1N ALBEE	6	5	N	U	35	N	3.218694	6	
26310177	2 County Hwy Agency	3 Steel	02 Stringer/Girder	9.448	31.0	7.468	24.5	1935	1965	P Posted for load	4	42.0	2W & 1.3N ALBEE	5	4	N	U	35	N	6.437388	5	S
26310183	2 County Hwy Agency	1 Concrete	19 Culvert	7.518	24.7	0	0.0	2001	-1	A Open, no restriction	5	100.0	2W & 0.8N ALBEE	N	N	8	8	25	N	9.656082	N	
26310203	2 County Hwy Agency	Concrete	04 Tee Beam	15.42288	50.6	9.41832	30.9	2002	-1	A Open, no restriction	5	100.0	1.5W & 1N REVILLO	7	8	N	U	25	N	9.656082	7	
26310228	2 County Hwy Agency	Concrete	04 Tee Beam	9.144	30.0	9.4488	31.0	2003	-1	A Open, no restriction	5	100.0	1.8S & 1.5W REVILLO	7	8	N	U	40	N	3.218688	7	
26316140	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	11.277	37.0	6.126	20.1	1935	-1	P Posted for load	4	78.2	2.6E & 7S MILBANK	6	7	N	U	40	N	3.218694	7	
26317130	2 County Hwy Agency	Concrete	04 Tee Beam	9.144	30.0	9.4488	31.0	2003	-1	A Open, no restriction	5	100.0	6.0S & 2.7E MILBANK	7	8	N	U	75	N	3.218694	7	
26318120	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	2.8E & 5.0S MILBANK	7	8	N	U	35	N	3.218694	7	
26320053	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	16.154	53.0	7.559	24.8	1930	1945	P Posted for load	0	41.0	2.5E & 1.8N MILBANK	6	4	N	U	52	N	3.218694	7	S
26320101	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	16.154	53.0	7.407	24.3	1925	1965	P Posted for load	0	41.0	3E & 3.1S MILBANK	6	4	N	U	52	N	3.218694	6	S
26320119	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	3.0E & 4.9S MILBANK	7	8	N	U	35	N	3.218694	7	
26320172	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2005	-1	A Open, no restriction	5	100.0	1.0W & 1.8N ALBEE	7	8	N	U	52	N	3.218694	7	
26320199	2 County Hwy Agency	Concrete	04 Tee Beam	12.192	40.0	8.26008	27.1	2003	-1	A Open, no restriction	5	100.0	1.0W & 0.9S ALBEE	7	8	N	U	40	N	4.828032	7	
26320222	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.668	35.0	7.315	24.0	1930	1965	P Posted for load	0	40.0	1W & 3.2S ALBEE	6	4	N	U	40	N	6.437388	6	S
26325222	2 County Hwy Agency	3 Steel	02 Stringer/Girder	12.192	40.0	8.778	28.8	1929	1965	P Posted for load	0	41.0	0.5S REVILLO	5	4	N	U	159	N	1.609347	6	S
26326110	2 County Hwy Agency	3 Steel	02 Stringer/Girder	9.448	31.0	9.022	29.6	1965	-1	P Posted for load	1	48.3	3.6E & 4S MILBANK	4	5	N	U	52	N	3.218694	6	S
26327050	2 County Hwy Agency	Concrete	02 Stringer/Girder	24.7009926	81.0	9.7536	32.0	2006	-1	A Open, no restriction	5	95.0	3.0E & 1.5N MILBANK	7	8	N	8	45	N	3.218694	7	
26330038	2 County Hwy Agency	Concrete	04 Tee Beam	48.768	160.0	9.418	30.9	1978	-1	A Open, no restriction	5	89.8	4E & 3.2N MILBANK	6	7	N	8	57	N	3.218694	7	
26330107	2 County Hwy Agency	3 Steel	02 Stringer/Girder	18.288	60.0	9.815	32.2	1930	1965	P Posted for load	4	48.9	8.3N ALBEE	5	4	N	U	258	N	3.218694	7	S
26330174	2 County Hwy Agency	Continuous	01 Slab	16.154	53.0	10.15	33.3	1930	1965	A Open, no restriction	5	68.7	1.4N ALBEE	5	5	N	U	336	N	3.218694	4	S
26330195	2 County Hwy Agency	1 Concrete	04 Tee Beam	9.753	32.0	9.967	32.7	1930	1965	P Posted for load	0	40.7	0.5S ALBEE	3	5	N	U	290	N	6.437388	6	S
26330196	2 County Hwy Agency	1 Concrete	01 Slab	6.70560026	22.0	9.81456	32.2	1901	-1	P Posted for load	0	37.8	0.6S ALBEE	4	6	N	U	290	N	3.218688	3	S
26330231	2 County Hwy Agency	Continuous	19 Culvert	6.3246	20.7	0	0.0	1901	-1	A Open, no restriction	5	82.2	4.1S OF ALBEE	N	N	5	8	290	N	4.828032	N	
26338038	2 County Hwy Agency	3 Steel	10 Truss-Thru	29.87	98.0	5.791	19.0	1962	-1	P Posted for load	0	29.5	4.8E & 3.2N MILBANK	5	3	N	U	25	Y	3.218694	6	S
26340177	2 County Hwy Agency	Concrete	04 Tee Beam	9.144	30.0	8.26008	27.1	2003	-1	A Open, no restriction	5	100.0	1.0E & 1.3N ALBEE	7	8	N	U	35	N	3.218694	7	
26340196	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	16.154	53.0	7.407	24.3	1930	1950	P Posted for load	0	40.9	1E & 0.6S ALBEE	5	4	N	U	52	N	6.437388	6	S
26340209	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2012	-1	A Open, no restriction	5	100.0	1E & 1.9S ALBEE	7	8	N	U	52	N	3.218694	7	
26349111	2 County Hwy Agency	Continuous	01 Slab	25.908	85.0	9.967	32.7	1990	-1	A Open, no restriction	5	100.0	6E & 4S MILBANK	7	7	N	8	33	N	3.218694	7	
26350171	2 County Hwy Agency	Concrete	04 Tee Beam	10.88136	35.7	8.26008	27.1	2004	-1	A Open, no restriction	5	100.0	2.0E & 1.9N ALBEE	7	8	N	U	52	N	3.218694	7	
26350195	2 County Hwy Agency	Concrete	04 Tee Beam	18.6437016	61.2	8.2296	27.0	2012	-1	A Open, no restriction	5	100.0	2E & 0.5S ALBEE	7	8	N	8	16	N	3.218694	7	
26350202	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	8.229	27.0	7.285	23.9	1965	-1	P Posted for load	0	39.0	2E & 1.2S ALBEE	4	5	N	U	35	N	3.218694	5	S
26352030	2 County Hwy Agency	3 Steel	02 Stringer/Girder	60.35	197.9	8.016	26.3	1959	-1	P Posted for load	4	60.0	0.6S & 2.4W BIG STONE	7	6	N	8	200	N	3.218694	5	
26360032	2 County Hwy Agency	4 Steel Continuous	02 Stringer/Girder	56.083	184.0	10.058	33.0	1978	-1	A Open, no restriction	5	79.1	1S & 1.5W BIG STONE	6	5	N	N	200	N	3.218694	4	S
26360116	2 County Hwy Agency	1 Concrete	01 Slab	15.544	51.0	6.706	22.0	1930	-1	P Posted for load	2	46.4	7E & 4.6S MILBANK	4	6	N	U	35	N	3.218694	6	S
26360173	2 County Hwy Agency	Concrete	04 Tee Beam	12.40536	40.7	8.26008	27.1	2007	-1	A Open, no restriction	5	100.0	3E & 1.7N ALBEE	7	8	N	8	40	N	3.218694	7	
26360194	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.972	36.0	7.346	24.1	1958	1982	P Posted for load	0	41.0	3E & 0.4S ALBEE	5	4	N	U	35	N	3.218694	6	S
26360234	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	16.154	53.0	7.376	24.2	1948	1965	P Posted for load	0	41.0	3E & 4.4S ALBEE	6	4	N	U	35	N	3.218694	6	S
26360235	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.972	36.0	7.407	24.3	1950	-1	P Posted for load	0	41.0	3E & 4.5S ALBEE	5	4	N	U	35	N	3.218694	6	S
26360239	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.972	36.0	7.407	24.3	1955	-1	P Posted for load	0	41.0	3E & 4.9S ALBEE	4	4	N	U	52	N	3.218694	6	S
26363090	2 County Hwy Agency	3 Steel	02 Stringer/Girder	15.24	50.0	7.163	23.5	1965	-1	B Posting Recommended	0	42.0	7.3E & 2S MILBANK	4	5	N	U	52	N	3.218694	7	S
26363170	2 County Hwy Agency	Continuous	19 Culvert	6.300216	20.7	0	0.0	2005	-1	A Open, no restriction	5	100.0	2.0N & 3.5E ALBEE	N	N	8	8	40	N	3.218694	N	
26366200	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	11.582	38.0	7.407	24.3	1940	1965	P Posted for load	0	41.0	3.6E & 1S ALBEE	6	4	N	U	52	N	3.218694	6	S
26368110	2 County Hwy Agency	Concrete	04 Tee Beam	19.812	65.0	9.449	31.0	1979	2007	A Open, no restriction	5	97.0	7.8E & 4S MILBANK	8	8	N	U	31	N	3.218694	7	
26370081	2 County Hwy Agency	3 Steel	02 Stringer/Girder	44.196	145.0	9.967	32.7	1964	-1	A Open, no restriction	5	73.8	8E & 1.1S MILBANK	6	5	N	8	43	N	3.218694	7	
26370192	2 County Hwy Agency	Concrete	04 Tee Beam	27.432	90.0	9.449	31.0	1973	-1	A Open, no restriction	5	78.7	4.5E & 2.3N REVILLO	6	5	N	U	207	N	3.218694	6	
26370233	2 County Hwy Agency	Concrete	04 Tee Beam	12.192	40.0	9.449	31.0	1973	-1	A Open, no restriction	5	78.8	4.5E & 1.8S REVILLO	5	8	N	U	55	N	3.218694	7	
26374023	Age	3 Steel	03 Girder-Floorbeam	69.4944	227.9	10.973	36.0	1914	-1	P Posted for load	1	45.8	2ND AVE. BIG STONE CITY	5	5	N	N	2560	N	3.218694	6	F
26374190	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	21.031	69.0	7.407	24.3	1940	1965	P Posted for load	0	43.0	4.4E ALBEE	6	4	N	U	52	N	3.218694	6	S
26376190	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	21.336	70.0	7.346	24.1	1940	1965	P Posted for load	0	41.0	4.6E ALBEE	6	4	N	U	52	N	3.218694	6	S
26377230	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.57656	34.7	7.37616	24.2	1901	-1	P Posted for load	0	41.0	1.7S & 5.3E REVILLO	5	4	N	U	35	N	3.218688	6	S
26380083	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	21.336	70.0	7.346	24.1	1958	-1	P Posted for load	0	40.0	9E & 1.3S MILBANK	5	4	N	U	35	N	3.218694	5	S
26380169	2 County Hwy Agency	7 Wood or Timber	02 Stringer/Girder	10.972	36.0	5.761	18.9	1938	1965	P Posted for load	0	38.9	4E & 2.1N ALBEE	6	4	N	U	98	N	3.218694	6	S